
SUBJECT: November 2024 Update about Public Art Space Projects: Phase I

DEPARTMENT: Parks and Recreation

STAFF: Thien Nguyen, Recreation Manager

TITLE/RECOMMENDATION

Staff recommends the Arts Commission receive and discuss the update about the Public Art Space Projects: Phase I

FISCAL IMPACT


There is no fiscal impact related to discussion of this item.

BACKGROUND

Staff will provide an update on the "Fields of Time" and "Radiant Convergence" Phase I Public Art Space projects. Both projects are at different stages with "Fields of Time" being prepared for Requests for Proposals (RFP) and "Radiant Convergence" working on structural plans (with mitigations of issues on site such as an underground storm drain shown below)



For reference, below are tentative timelines for each project to assist the Commission in understand the timing of each project (with Staff highlighting some changes since last reported).




**ARTS COMMISSION
AGENDA ITEM NO. F1
11/20/2024**

Fields of Time Tentative Timeline

Milestone	Estimated Time Frame	Notes
Execute Amendment	Completed August 2024	
Request for Proposals (project construction)	30-90 Days	City Engineering. This is expected to be released in November with opening of bids in December 2024
Awarding Construction Contract	tbd	City Council
Pre-Construction Meetings with Artist and Contractor	tbd	Current target dates is to have pre-construction meetings Jan-March 2025 with transportation of art and construction to follow
Proof of Transportation of figures from Artist	tbd	2 nd Amendment Payment to Artist is connected to this milestone
Site Preparation and Mobilization of Contract	tbd	Target Spring 2025
Construction on-site	2-4 weeks	
Installation and Welding of Artwork	1-2 week	Will need to include backhoe/lift for tree with installation from contractor
Maintenance Period and acceptance for project	tbd	Includes inspection and any punch list items associated with project
Completion of project/Agreement expiration	December 31, 2025	12/31/25 or when project completion is accepted. Final payment to Artist

Radiant Convergence Tentative Timeline

Milestone	Estimated Time Frame	Notes
Pothole and confirm location of project for structural plans	Currently in progress	Oct 2024 issue with Storm Drain in location of middle footer
Amend Agreement with updated scope of work and budget adjustments to project	Currently in progress	Targeting this going to City Council Dec 2024 – February 2025



**ARTS COMMISSION
AGENDA ITEM NO. F1
11/20/2024**


Create landscaping and lighting plans for project location, to include updated earthwork due to storm drain	On-Going (will need to be finalized prior to construction starting)	Funding will come from Public Art funds and is currently intended to be separate from construction contractor work
Review and approve structural plans	30 days	Timeframe for review once plans received
*Request for Proposals (project construction)	30-90 Days	City Engineering
*Awarding Construction Contract	tbd	City Council
Pre-construction meeting with Artist and Contractor	tbd	
Proof of transportation of figures from Artist	tbd	
Site Preparation and Mobilization of Contractor	tbd	
Construction on-site	2-4 weeks	Due to location of project in median, street closures are expected with work to be performed in evening
Maintenance Period and acceptance for project	tbd	Includes inspection and any punch list items associated with project
Completion of project/Agreement expiration	tbd	This will become clearer once the structural plans are received from the artists. From there, a clearer timeline can be built for the project that will also take into consideration Artist's availability but is still intended by December 2025.

CITY COUNCIL STRATEGIC INITIATIVE

If it relates to a Strategic Initiative, note the nexus to the item. If not, note Not Applicable.

PREVIOUS ACTION

Previous Action by the Commission is included on Attachment 1.



**ARTS COMMISSION
AGENDA ITEM NO. F1
11/20/2024**

DATE OF NOTICE

Not Applicable.

ENVIRONMENTAL DETERMINATION

Not Applicable.

ATTACHMENT(S)

1. Previous Action