

AMENDED MITIGATION MONITORING AND REPORTING PROGRAM

CITY OF BRENTWOOD WASTEWATER TREATMENT PLANT – PHASE II EXPANSION PROJECT CIP PROJECT NO. 592-59140

City of Brentwood Public Works-Engineering
Approved: November 14, 2023 (City Council Meeting)

In accordance with Section 15074(d) of the California Environmental Quality Act ("CEQA") Guidelines, the City Council adopted a Mitigated Negative Declaration and Mitigation Monitoring and Reporting Program ("MMRP") for the City of Brentwood Wastewater Treatment Plant Phase II Expansion Project ("Project"), CIP Project No. 592-59140 in Resolution 2016-109, on August 9, 2016. The Mitigated Negative Declaration and MMRP included mitigation measures incorporated into the Project to reduce impacts of the Project to a less-than-significant level.

Due to changes in the Project, addressed in a Supplemental Initial Study, the City is adopting a Supplemental Mitigated Negative Declaration and amending the MMRP to incorporate the following additional mitigation measures.

- Mitigation Measure AQ-1. Basic Best Management Practices for Construction-Related Fugitive Dust Emissions.
- Mitigation Measure BIO-8. Bats.
- Mitigation Measure BIO-9. Ringtail.
- Mitigation Measure TCR-1. Incidental Discovery of Tribal Cultural Resources

In addition, Mitigation Measures CULT-1, Accidental Discovery of Archaeological Resources, and CULT-3, Accidental Discovery of Human Remains, have been revised to provide specificity regarding where work can and cannot occur in the event of an accidental discovery.

The City's Director of Public Works-Engineering will be responsible for ensuring that these mitigation measures are implemented for the Project. This includes ensuring that, where applicable, the appropriate mitigation measures are included in construction contracts and construction specifications and drawings that are prepared for the Project. The City will also be responsible for overseeing field inspections that are conducted (as necessary) on a timely basis to ensure that the specified mitigation measures are being implemented. The construction contractor(s) selected for the Project will be required to implement the specified measures in a timely manner.

The following measures shown in **Table 1** have been adopted by the City Council as part of the approval of this Project. The following table provides the adopted mitigation measures, including the timing, implementing responsibility, and monitoring responsibility for each measure.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
Air Quality			
Mitigation Measure AQ-1: Basic Best Management Practices for Construction-Related Fugitive Dust Emissions. Note: this is a new mitigation measure. B-1. All exposed surfaces (e.g., parking areas, staging areas, soil piles, graded areas, and unpaved access roads) shall be watered two times per day. B-2. All haul trucks transporting soil, sand, or other loose material off-site shall be covered. B-3. All visible mud or dirt trackout onto adjacent public roads shall be removed using wet power vacuum street sweepers at least once per day. The use of dry power sweeping is prohibited. B-4. All vehicle speeds on unpaved roads shall be limited to 15 miles per hour. B-5. All roadways, driveways, and sidewalks to be paved shall be completed as soon as possible. Building pads shall be laid as soon as possible after grading unless seeding or soil binders are used. B-6. All excavation, grading, and/or demolition activities shall be suspended when average wind speeds exceed 20 mph. B-7. All trucks and equipment, including their tires, shall be washed off prior to leaving the site.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

- Finase II Expansion Froject			
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
B-8. Unpaved roads providing access to sites located 100 feet or further from a paved road shall be treated with a 6- to 12-inch layer of compacted wood chips, mulch, or gravel.			
B-9. Publicly visible signs shall be posted with the telephone number and name of the person to contact at the lead agency regarding dust complaints. This person shall respond and take corrective action within 48 hours. The Air District's General Air Pollution Complaints number shall also be visible to ensure compliance with applicable regulations.			
Biological Resources			
Mitigation Measure BIO-1: General Construction Measures. All contractors and equipment operators will be made aware of the ecological values of the site, and will be given instructions to comply with all mitigation measures. Construction activities will be limited to a designated work area (including the work corridor and staging areas). The work area will be clearly identified and will be staked and flagged where necessary prior to initiation of construction activities. This will include flagging of riparian and wetland habitats in the vicinity of work areas to ensure their avoidance and protection. All construction activities, including site preparation and development, will be restricted to daytime hours between 7 a.m. and 5 p.m. on weekdays and non-holidays unless weekend work is unavoidable.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

- Phase II Expansion Project				
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility	
Mitigation Measure BIO-2: Participation in the ECCCHCP. The City will participate in the ECCCHCP for the Proposed Project, if applicable to the work sites, to mitigate any potential impacts to special-status species covered under the ECCCHCP. This coverage will allow the City to minimize and compensate for potential effects resulting from construction- and operation-related activities associated with the Proposed Project through implementation of all applicable conservation measures and compensation mechanisms of the ECCCHCP. The City will conduct Planning Surveys, as necessary, according to the species-specific protocols contained in Section 6.3.1 of the ECCCHCP and will complete an Application Form and Planning Survey Report. To compensate for unavoidable Project-related effects the City will pay either the applicable fee or dedication of land in lieu of the fee as described in Chapter 9, Funding, and in Brentwood Ordinance number 850.	Phase: Pre- construction and during construction	Responsible Party: City Activity: Retain qualified biologist to conduct planning surveys, and coordinate with the East Contra Costa Conservancy to determine the specific requirements for HCP participation. The biologist will report to the City's designated Project manager.	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.	
Mitigation Measure BIO-3: Special-Status Plants. On suitable land cover types under the ECCCHCP, the City will conduct special-status plant surveys using approved CDFW/USFWS methods during the appropriate season for identification of covered and no-take plant species, as well as any additional special-status plant species not covered under the ECCCHCP. If ECCCHCP-covered special-status plant species are found in the construction areas, the City would implement all applicable	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction	

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Thase II Expansion Froject			
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
conditions on covered activities under the ECCCHCP including Conservation Measure 1.11 "Avoid Direct Impacts on Extremely Rare Plants" and Conservation Measure 3.10 "Plant Salvage when Impacts are Unavoidable." If special-status plant species that are not covered by the ECCCHCP are discovered, mitigation measures to reduce impacts to less-than-significant levels would be developed in consultation with appropriate resource agencies.			specifications issued to contractors.
Mitigation Measure BIO-4: Special-Status Amphibians and Reptiles. The City will implement pre-construction surveys, as necessary per the ECCCHCP, for California tiger salamander, silvery legless lizard, western pond turtle, California horned lizard, giant garter snake, and San Joaquin whipsnake in annual grassland habitat for the construction areas at the WWTP.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the
Surveys will be implemented in accordance with methods described in Section 6.4.3 of the ECCCHCP. If any ECCCHCP -covered species are found (California tiger salamander, silvery legless lizard, western pond turtle, and giant garter snake), all applicable avoidance and minimization measures, construction monitoring, conservation measures, and/or mitigation fees of the ECCCHCP will be implemented.			Project's construction specifications issued to contractors.
If any special-status species not covered by the ECCCHCP (California horned lizard and San Joaquin whipsnake) are discovered, measures to reduce impacts to less-than-significant levels would be developed in consultation with CDFW.			

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
Mitigation Measure BIO-5: Burrowing Owls. The City will implement pre-construction surveys for burrowing owls or burrows at proposed construction sites with potential habitat in accordance with methods described in Section 6.4.3 of the ECCCHCP. If the burrowing owls nests or burrows are discovered in the work areas, all applicable avoidance and minimization measures, construction monitoring, conservation measures, and/or mitigation fees for this species in the ECCCHCP will be implemented.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.
Mitigation Measure BIO-6: Other Special-Status Birds. If construction activities are scheduled to occur between February 15 and September 15, preconstruction surveys will be conducted at proposed construction sites within 30 days prior to any such activities to determine whether any nests of special-status birds are present. A qualified biologist will search within 1000 feet of sites for raptor nests, and within 250 feet of sites for passerine nests. Biologists will conduct a visual and aural search of the survey area on foot, using binoculars to scan tree tops for the presence of raptor nests. If any nests are identified, measures to reduce impacts to less-than-significant levels, such as species-specific buffers, would be developed in consultation with appropriate resource agencies (CDFW and/or USFWS).	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Filase II Expansion Froject				
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility	
Mitigation Measure BIO-7: American Badger. The City will implement pre-construction surveys for American badgers or burrows at proposed construction areas with potential habitat in conjunction with burrowing owl surveys. If any American badgers or burrows are found, measures to reduce impacts to less-than-significant levels would be developed in consultation with CDFW, and/or mitigation fees for this species in the ECCCHCP will be implemented.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.	
Mitigation Measure BIO-8: Bats. Note: this is a new mitigation measure to address potential additional effects to bats. The City will implement pre-construction surveys for bats roosts at proposed construction areas with potential habitat in conjunction with burrowing owl surveys. If any bat roosts are found, measures to reduce impacts to less-than-significant levels would be developed in consultation with CDFW, and/or mitigation fees for covered bat species in the ECCCHCP will be implemented.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.	

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
Mitigation Measure BIO-9: Ringtail. Note: this is a new mitigation measure to address potential additional effects to ringtail. The City will implement pre-construction surveys for ringtail and their burrows at proposed construction areas with potential habitat in conjunction with burrowing owl surveys. If any ringtail or ringtail burrows are found, measures to reduce impacts to less-than-significant levels would be developed in consultation with CDFW, and/or mitigation fees for this species in the ECCCHCP will be implemented.	Phase: Pre- construction and during construction	Responsible Party: City and construction contractors	Responsible Party: City and construction contractors Activity: Include the identified measures in the Project's construction specifications issued to contractors.
Cultural Resources			
Mitigation Measure CULT-1: Accidental Discovery of Archaeological Resources. Note: this mitigation measure has been revised to provide specificity regarding where work can and cannot occur in the event of discovery of potential archaeological resources. If any prehistoric or historic artifacts, or other indications of archaeological resources such as unusual deposits of stone, bone or shell, stone artifacts, or historic trash deposits or foundations are discovered once ground-disturbing activities are underway, work shall be halted within 50 feet of the find(s) and a qualified archaeologist (i.e., an archaeologist that meets the qualifications at 36 CFR Part 61) shall be retained to assess its potential significance. If the find is not significant, then no	Phase: During construction	Responsible Party: City and Construction Contractors Activity: Retain qualified archaeologist to conduct survey if resources are found onsite and consult on other appropriate avoidance and	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
additional cultural resources investigations are necessary and Project work may resume in the area of the find. If the find is determined to be a historical or unique archaeological resource, contingency funding and a time allotment to allow for implementation of avoidance measures or appropriate mitigation shall be made available, as provided in §15064.5 of the CEQA Guidelines. Work may continue on other parts of the Project site while historical or unique archaeological resource mitigation takes place on-site.		mitigation actions.	
Mitigation Measure CULT-2: Accidental Discovery of Paleontological Resources. A qualified professional paleontologist shall periodically monitor excavations to check for fossils that may be unearthed. If vertebrate fossils (e.g., teeth, bones) are unearthed by the construction crew anywhere on the Project, the finds should be set aside and all excavation activity cease at the specific place of discovery until the paleontologist has assessed the find and, if deemed significant, salvaged the find in a timely manner. The decision to conduct paleontological salvage operations will be determined by the paleontologist in consultation with city staff. Work may proceed on other parts of the Project while assessment and/or salvage by the paleontologist is underway. Finds determined significant by the paleontologist shall be conserved and deposited with a recognized repository such as the University of California Museum of Paleontology.	Phase: During construction	Responsible Party: City and Construction Contractors Activity: Retain qualified paleontologist to conduct survey if resources are found onsite and consult on other appropriate avoidance and mitigation actions.	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
Mitigation Measure CULT-3: Accidental Discovery of Human Remains. Note: this mitigation measure has been revised to provide specificity regarding where work can and cannot occur in the event of discovery of human remains. In the event of the accidental discovery or recognition of any human remains, all work within 100 feet of the find shall cease immediately until compliance with the provisions of §15064.5(e)(1) and (2) of the CEQA Guidelines has occurred. The CEQA Guidelines specify that in the event of the discovery of human remains other than in a dedicated cemetery, the Contra Costa County Coroner must be notified to determine if an investigation into the cause of death is required. If the coroner determines that the remains are Native American, then, within 24 hours, the coroner must notify the Native American Heritage Commission, which in turn will notify the most likely descendant who may recommend treatment of the remains and any grave goods. If the Native American Heritage Commission is unable to identify a most likely descendant or the most likely descendant fails to make a recommendation within 24 hours after notification by the Native American Heritage Commission, or the landowner or his authorized agent rejects the recommendation by the most likely descendant and mediation by the Native American Heritage Commission fails to provide a measure acceptable to the landowner, then the landowner or his authorized representative shall rebury the human remains and grave goods with appropriate dignity at a location on the property not subject to further disturbances.	Phase: During construction	Responsible Party: City and Construction Contractors Activity: Retain qualified archaeologist to conduct survey if resources are found onsite and consult on other appropriate mitigation actions.	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
Geology and Soils			
Mitigation Measure GEO-1: Conduct Geotechnical Investigation and Implement Recommended Measures. The City will conduct a geotechnical investigation for the Proposed Project that evaluates site-specific conditions related to the potential for ground rupture, risk to features due to ground shaking, risk of soil liquefaction, and risk of expansive soils. Based on subsurface conditions, the pipelines and appurtenances will be designed to withstand the effects of strong ground shaking and the effects of soil liquefaction. Based on the results of the geotechnical investigation, the City and its contractor(s) will be responsible for implementing the design specification and performance criteria according to Uniform Building Code (UBC) the City's Seismic Hazards policies for pipeline construction, trenching, backfill materials, and other recommendations.	Phase: Prior to construction	Responsible Party: City	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.
Hydrology and Water Quality			
Mitigation Measure HWQ-1: Implement Construction BMPs for Water Quality Protection. The City, or its designated general contractor, shall obtain authorization of Project construction activities under the SWRCB's NPDES Construction General Permit (Order No. 2009-0009-DWQ/NPDES Permit No. CAS000002, and any applicable amendments), for any activities not subject to exemption from the permit. The Stormwater Pollution and Prevention Plan	Phase: Prior to and during Construction	Responsible Party: Construction Contractor Activity: Prepare and implement appropriate water quality protection measures during	Responsible Party: City Activity: Include the identified measures in the Project's construction

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

	1	ı	
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
(SWPPP) prepared for permit will describe the BMPs that will be used to avoid and minimize potential construction-related contaminant discharges at construction sites. Compliance with this mitigation shall be included as a condition of the construction contract(s) between the City and applicable construction contractor(s), and as appropriate, shall additionally be included in final Project designs and specifications that are prepared for the Proposed Project. The City will be responsible for ensuring that the construction is implemented in accordance with the Construction General Permit.		construction.	specifications issued to contractors.
Mitigation Measure HWQ-2: Dissolved Oxygen Evaluation and Control Measures. Upon initiation of increased recycled water deliveries for the Proposed Project, the City shall evaluate Marsh Creek for adverse DO-related effects to the fish community, and implement control measures, if necessary. During periods when recycled water is being distributed from the WWTP during the mid-summer months (i.e., July and August), and background Marsh Creek streamflow levels are low, the City will monitor receiving water DO to determine whether DO falls to levels that may result in adverse effects to fish and invertebrates within lower Marsh Creek. If potentially adverse DO levels are observed from monitoring, the City will implement fish and invertebrate surveys upstream and downstream of the WWTP discharge to determine whether actual adverse effects (e.g., reduced species diversity, change in expected community structure, loss of sensitive organisms) are occurring. Should adverse effect be identified through field surveys that are determined to be attributable to the reduced effluent discharge,	Phase: During Project operations.	Responsible Party: City	Responsible Party: City

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
the City shall implement corrective measures to substantially reduce or eliminate the adverse effects. Such corrective measures include, but may not be limited to, reducing the amount of water used for recycled water irrigation.	9	Responsibility	Responsibility
Noise			
Mitigation Measure NZ-1. Minimize Construction-Related Noise. To reduce noise-related impacts to occupants of nearby residential land uses, the following BMPs will be incorporated into the plans and design of the Proposed Project: Noise-generating construction activities will be limited to the weekday and weekend restrictions specified by the City's Municipal Code. All construction equipment will be required to have sound-control devices no less effective than those provided on the original equipment. No equipment will have an unmuffled exhaust system.	Phase: During Construction	Responsible Party: Construction Contractors	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.
Additional noise-reduction measures will be implemented as appropriate and practical, including but not limited to: (a) locating staging areas and stationary construction equipment as far away from sensitive receptors as feasible and direct noise emissions away from receptors; (b) limiting equipment idling time; and, (c) notifying nearby residents 48 hours in advance of starting construction in an area not previously affected by recent construction activities. Require construction contractor to have a designated "noise"			
disturbance coordinator" who will be responsible for responding			

Table 1. Mitigation Measures and Monitoring and Reporting Requirements for the Wastewater Treatment Plant – Phase II Expansion Project

Thuse II Expansion Troject			
Measure	Timing	Implementation Responsibility	Monitoring/ Reporting Responsibility
to noise complaints, determining the causes of the noise, and instituting reasonable measures (as warranted) to correct the problem.			
Tribal Cultural Resources			
Mitigation Measure TCR-1. Incidental Discovery of Tribal Cultural Resources. Note: this is a new mitigation measure to address potential additional effects to tribal cultural resources. If resources of Native American origin are discovered once ground-disturbing activities are underway, the City shall contact local Native Americans to consult on the find. If the find is determined to be a tribal cultural resource, contingency funding, and a time allotment to allow for implementation of avoidance measures or appropriate mitigation determined in consultation with local Native Americans shall be made available. Work may continue on other parts of the Proposed Project site while tribal cultural resource mitigation takes place.	Phase: During construction	Responsible Party: City and Construction Contractors Activity: Retain qualified archaeologist to conduct survey if resources are found onsite and consult on other appropriate mitigation actions.	Responsible Party: City Activity: Include the identified measures in the Project's construction specifications issued to contractors.